ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ .....

ಪುಟದ ಸಂಖ್ಯೆ —6—

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

~~ಮಂಡಿಸಿದೆ:~~

ಗುತ್ತಿಗೆದಾರರಾದ M/s KRIDL ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 05.06.2017 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳು ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 11.01.2018 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 127 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

27

28

ಲೆಅ,

ಕಂಡಿಕೆ (~~27~~) ರಂತೆ, ದಂಡ ವಿಧಿಸಲು ತಮ್ಮ ಆದೇಶಕ್ಕೆ ಕೋರಿದೆ.

29

30

24/1/18

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

31

32

ಪು.ತಿ.ನೋ

Scanned by CamScanner

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Providing Drinking Water Works in ward no-13 Dasarahalli Division.	
2	Estimate Cost	13.00 lakh	
3	Work Code	P - 3110	
4	Job Code	013-17-000052	
5	A.S No.	CE/D2/AS/16/17-18. 01/06/17	
6	T.S No	EE/DD1TS/10/17-18. 03/06/17	
7	Work Order/Agreement No	BBMP/EE/DD1/W20/93/2017-18 Dt 06/06/17	
8	Tender Premium	—	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	Delayed due to clearing un-Authorised mats.	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation	Recommended for Time extention,	
15	Executive Engineer's Recommendation	Recommended for approvals.	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner

Scanned by CamScanner